



Lowndes County Engineering Department

To: Prospective Bidders on #ENG 2022-01: Griner Park
From: Chad McLeod
Subject: Addendum No. 1
Date: August 1, 2022
CC: Amy Woods, Walt Deloach, Terry McEntyre

1. Addendum # 1 must be dated and noted on the addenda sheet and turned in with bids.

Questions and Answers

1. *Details for brick column footers and columns?* **We will have today.**
2. *Brick selection and cast stone color?* **We have the brick already. Stone color will match Judicial Building.**
3. *Are the gates to be swing or slide?* **Slide**
4. *Is there a particular manufacturer for removable bollards?* **No**
5. *Sheet C2.0 – How thick is the existing asphalt millings parking lot? There is a note on this sheet that says to use this as the base for the proposed pavement areas. Does the contractor need to account for any additional base material?* **The existing asphalt millings are 6” thick. Contractor does need to account for additional base material.**
6. *Sheet C4.0 & C6.0 – Storm Drain System*
 - a. *Do all structures need to be pre-cast or can they be built-in-place to GDOT standards?*
 - b. *Can you please clarify a few notes:*
 - i. *The notes on Sheet C6.0 on each structure refer to “18” RCP INVERT”, but the plans all show 24” RCP. Is this storm drain system allowing for 18” or 24” RCP?*
 - ii. *The details for each structure show two openings for incoming pipe and the plans show seven structures at each end of the system. This should allow for a total of 14-rows of pipe. However the plans state there are only 12-rows of*